



Art Neidich Property Inspection & Consulting Division
FHA Final Compliance

1. Site Drainage

- a. Provide visual inspection of proper drainage away from the foundation, into approved drainage path.
- b. Retaining walls appear complete, with no missing sections or finishes.
Drainage exits from the upper sections appear to have proper drainage.

2. Property Address Posting, visible from street

3. Exterior Flatwork: Street Approach, Driveway, Walkways and elevated cap/porch and any steps present have been observed and appear

- a. Complete, though no pre-pour inspection was made
- b. Flatwork appears sloped properly and Building Code compliant
- c. With no visible rebar, ties or other undesired material present
- d. Expansion joints and stress joints installed

4. Siding, Brick and Stone Façade/Veneer observed

- a. Complete with no visible damage.
- b. All required flashing and sealant observed installed without any observed damage.
- c. With no weatherproof issues observations: lack of flashing or sealed surfaces.
- d. With a minimum of six (6) inches above grade; between veneer/siding and grade unless grass has not been rolled than 4 inches was observed.
- e. At foundation (exposed Areas at perimeter) no visible rebar, no excessive honeycombing or large missing areas, all cables cut, capped and grouted.
- f. No excessive gaps between trim / frieze board and brickwork or stone observed.
- g. All vertical areas between trim and siding/veneer properly caulked including remember to observe cornice and all exterior trim.
- h. All expansion joints sealed properly
- i. All wall penetrations properly sealed
- j. All lintels to be coated (painted) with edges caulked as appropriate
- k. Soffit, fascia, gutters (if applicable) and downspouts properly installed (sloped) and sealed to prevent water intrusion.
- l. Weep holes at base perimeter, above exposed windows, doors and columns.

5. Roofing system

- a. Roofing underlayment not visible
- b. Roof covering appears to be lying flat without observable imperfections.
- c. All roof penetrations appear from ground to be flashed and properly sealed.



**Art Neidich Property Inspection & Consulting Division
FHA Final Compliance**

- d. All accessory flashing: drip edge and transition flashing installed as viewed from ground.

Exterior and Interior Areas

6. Mechanical system

- a. Line sets are appropriately insulated or uninsulated as required by design.
- b. Electrical disconnect installed immediately adjacent to condenser.
- c. Electrical (GFCI protected) service outlet installed in a weatherproof housing within 25 feet of condenser.
- d. Condenser installed on an elevated pad.
- e. Thermostat(s) that are energized and working.
- f. Air handler or furnace observed with clean filters installed.
- g. P-Traps present and unobstructed.
- h. Exterior roof and roof penetrations properly sealed and flashed.
- i. All mechanical exhaust hoods and housings are present, flashed and sealed as required based on visually inspect. Inspection of all exterior components has been made from ground.
- j. Attic travel path, clearances and luminary observed.

7. Electric System

- a. All AFCI & GFCI (Circuit) Breakers installed where required by Building Code.
- b. Whole House Surge Protection Device installed per 2020 NEC and later codes
- c. No exposed wirings or missing cover plates or improperly terminated items observed.
- d. No excessive copper observed in electric panels or subpanels.
- e. Proper Grounding observed where unobscured by finished. Ufer Ground clamp access door present.
- f. All outlets and fixtures appear present and working.
- g. All smoke, CO2 or combination detectors observed where required by building code. All applicable detectors tested by adjustable testing stick.
- h. All exterior doors have a GFCI protected outlet in weatherproof housing as well as a working luminary.

8. Plumbing System

- a. All fixtures are working, supply water and drain properly with no observation of ponding/holding water. Faucets, shower heads and toilets tested.
- b. No prohibited trap weirs present.
- c. Hot water is available at all fixtures.



Art Neidich Property Inspection & Consulting Division
FHA Final Compliance

- d. Proper system venting present as observed where possible.
- e. All roof top flashings installed and secured as observed from the ground.

9. Operable Windows and doors

- a. Bedroom windows operate, lock and open fully for emergency egress safety
- b. Windowsills on secondary floors must be a minimum of 24 inches above finished floor or have limiters installed that will prevent the window from opening more than 4 inches. Code specifies 24 inches to opening of window frame. All observed to be compliant.
- c. Doors open and close smoothly, remain seated in door jamb and locks installed. Doors do not swing without assistance (well balanced).
- d. Exterior doors have proper locking and weatherproofing. **Remember, deadbolts may not require a key to operate from the interior side.**
- e. **Garage access door must have self-closing hinges and operate properly.**

10. Bathrooms

- a. All fixtures (Electrical and Mechanical/Plumbing) installed and operating properly
- b. Mechanical Exhaust fans working without observing issue and exhaust to outside air.
- c. All GFCI Outlets installed and responsive to testing.

11. Kitchen

- a. Proper cooktop ventilation exhaust Installed and sealed
- b. Proper distance between cooktop and cabinetry
- c. Cabinetry installed without damage noted
- d. All GFCI outlets tested and responsive
- e. All fixtures and built-in appliances operate as per design
- f. Stove/oven anti-tip device installed and performing as intended by design
- g. Appliances, present are operational, however no extensive testing was made.

12. Laundry Facilities

- a. Mechanical venting is installed and operating without observed issues
- b. All required GFCI Outlets per NEC are installed and responsive when tested.
- c. Code requires two GFCI protected outlets as of 2020 NEC, 240V drier and 120V service.



Art Neidich Property Inspection & Consulting Division
FHA Final Compliance

13. Interior Specific

- a. All work has been completed and ready for an occupant. Ceilings, walls, trim work, stairwells, hand or guard rails are properly installed with no damage observed.
- b. No water was present on floors, countertops or where water should typically not be found. Some builders pressure wash garage floors but standing water could be a reason to look for any potential leaks or water intrusion.
- c. **No mildew or mold was observed.**

14. Cabinetry

- a. in all areas/rooms installed, undamaged and without observational issues.
- b. All doors and drawers work as expected.

15. Flooring

- a. All flooring surfaces observed with no damage, protruding fasteners or missing installations
- b. All baseboards are in new condition, without damaged, protruding fasteners or missing sections

16. Wall Covering

- a. All wall surfaces observed without unfinished areas and no damage observed.
- b. All surfaces are painted and caulk as appropriate to area

17. Ceiling surfaces

- a. All wall surfaces observed without unfinished areas and no damage
- b. All surfaces are painted and caulk as appropriate to area.

18. Electrical Systems

- a. Electric Panel Labelled Properly
- b. Manually Test all AFCI breakers at panel (**NOT IN OCCUPIED Residence unless written permission is granted in advance**)
- c. GFCI Outlets Tested and respond accordingly (**DO NOT TEST IN OCCUPIED residence unless written permission is in hand or received prior to inspection**)
- d. Make sure all breakers are appropriate for the rating
- e. Panel has an operational whole house surge protector installed
- f. Panel cover is secured

General Statement of observed condition



**Art Neidich Property Inspection & Consulting Division
FHA Final Compliance**

The inspector, by submitting the report, agrees with the following statements.

Rough, pre-final inspection(s) have not been made of this property prior to this final Inspection. Barring obscured and concealed surfaces, sub-surfaces, components and systems the property, based on a visual inspection, without testing equipment, appears to be compliant.

Thank You for Submitting your inspection report.